

SUMMER 2009 BOND PROJECT LIST

School	Job Description	Contractor	Actual Start	Proposed Completion	Actual Completion
Auburn	Window Abatement	Global	7/27/09	8/21/09	8/21/09
Auburn	Windows	Arciform	7/27/09	10/30/09	
Chapman Hill	Parking Lot	Guerney (Cemex)	7/10/09	8/24/09	8/24/09
Chapman Hill	Roof	Arrow Roofing	7/15/09	8/28/09	8/25/09
Clear Lake	Soffits replacement	DGS General	6/29/09	8/10/09	8/14/09
Crossler	Exterior paint	Williamson & Blied	6/25/09	8/21/09	8/18/09
Cummings	Flooring	Thomas Kay	8/11/09	9/4/09	
Cummings	Flooring Abatement	Rose City	7/14/09	7/31/09	8/10/09
Englewood	Exterior Paint	Fitzpatrick	7/21/09	8/21/09	8/14/09
Englewood	Playground resurface	H&H Paving	7/21/09	8/4/09	8/10/09
Four Corners	Playground resurface	North Santiam	7/25/09	8/21/09	8/10/09
Four Corners	Roof	McDonald Wettle	6/23/09	7/21/09	7/24/09
Hayesville	Parking lot	JM Long	7/9/09	7/31/09	8/4/09
Hazel Green	Roof	ABC Roofing	6/22/09	8/14/09	8/12/09
Highland	Parking lot	Cascade Paving	7/22/09	8/1/09	8/10/09
Highland	Tuck Point on masonry	Pioneer Waterpro	8/10/09	9/16/09	
Hoover	Parking lot & playground	H&H	7/22/09	8/6/09	8/10/09
Hoover	Window Abatement	IRS	7/15/09	7/15/09	7/15/09
Hoover	Windows	Team Construction	7/29/09	TBD	
Kennedy	Parking lot	JM Long	7/20/09	8/5/09	8/4/09
Lake Labish	Play ground	Cascade Paving	7/9/09	7/15/09	8/4/09
Liberty	Pipe Replacement	CJ Hanson	7/10/09	8/29/09	8/24/09
Liberty	Piping Abatement	IRS, Global	7/1/09	7/7/09	7/7/09
McKay	Stadium Bleachers			2/26/10	
McKinley	Exterior Paint	All Star Paint	6/22/09	7/30/09	6/29/09
McNary	Parking lot	Houck Constr	7/7/09	8/7/09	8/19/09
McNary	Portable Install	Modern Building	3/23/09	7/1/09	7/1/09
McNary	Roof	Umpqua Roofing	6/15/09	8/25/09	8/19/09
McNary	Stadium Bleachers			2/26/10	
Middle Grove	- Siding for Paint	DGS General	7/1/09	7/2/09	7/2/09
Middle Grove	Exterior Paint	All Star Paint	4/11/09	4/20/09	4/20/09
Middle Grove	Water Line Replace	Collins Mechanical	7/13/09	7/30/09	8/14/09
North Salem HS	Stadium Bleachers			2/26/10	
North Salem HS	Tuck Point on masonry	Pioneer Waterpro	7/28/09	10/7/09	
Pringle	Parking lot	Cascade Paving	8/10/09	8/26/09	
Pringle	Roof	Arrow Roofing	7/7/09	8/14/09	8/14/09
Richmond	Tuck Point on masonry	Precision 1 Coatings	8/10/09	9/1/09	
Rosedale	Play ground	Cascade Paving	7/6/09	8/10/09	8/10/09
Salem Heights	Roof	McGilchrist & Sons	6/16/09	8/10/09	8/17/09
Schirle	Ext. Door Abatement	IRS, Global	7/23/09	7/27/09	7/24/09
Schirle	Exterior Doors	Rich Duncan	6/30/09	9/4/09	
South Salem HS	Stadium Lights	Portland Electrical	7/6/09	8/14/09	8/13/09
Sprague	Exterior Paint	Williamson & Blied	6/15/09	8/14/09	8/21/09
Sprague	Stadium Bleachers	Greenberry	7/8/09	8/28/09	
Sumpter	Fire Alarm	SecureCom	7/7/09	8/15/09	8/7/09
Sumpter	Portable Install	Modern Building	3/23/09	7/1/09	7/1/09
Swegle	Play ground	Cascade Paving	8/3/09	8/25/09	
Swegle	Roof	ABC Roofing	6/22/09	7/31/09	7/31/09
Waldo	Exterior paint	All Star Paint	6/18/09	7/17/09	7/17/09
Washington	Exterior paint	Fitzpatrick	8/13/09	8/31/09	
Washington	Siding	JT Stephens	7/22/09	8/24/09	8/21/09
West	Portable Install	Modern Building	3/23/09	7/1/09	7/1/09
Whiteaker	Parking lot	Cascade Paving	7/16/09	7/30/09	8/4/09
Wright	Play ground	H&H Paving	7/6/09	8/10/09	8/10/09
Yoshikai	Flooring	Thomas Kay	7/15/09	8/17/09	8/18/09
Yoshikai	Soffits replacement	American Vault	7/6/09	8/10/09	8/15/09

LEGEND *all days are working days	ACTION REQUIRED
	On or before proposed date
	1-5 days after proposed
	<5 day after proposed
	<7 days after proposed